COMPLETION REPORT

1	Name of the work	Providing Assured Minimum facilities (AMF) to all Polling Stations of Loksabha Elections -2019 pertains to ward no. 15 (others)
2	Sanctioned Estimate No. & Date	EE|DD|TS|22|18-19, dt. 20|3|19.
3	Head of Account which is chargeable	P- 0054.
4	Instrument Order NO. & Date	EE|DD|NO|03|18-19 dt. 10|5|19.
5	Name Of Contractor	Sreerama reddy, #62, Behind Widia, Ashok Nagara, Bangalore- 560073
6 a	Time Stipulated for Completion of work	20 days.
b	Delay in Exculpation of Work	—
7	Measurement recorded in	672|17-18.
8	Check Measurement of the Asst	Page No:- 67148 to 67151
9	Name of the office/official in charge of the work	BBMP Dasarahalli Sub-division Chitthaiah ~~AE~~.
10	a) Asst. Eng/junior Eng	Chitthaiah AE
	b) Asst. Exe Engineer	Vijaya Kumar T.D.

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
RS 1.70 lakhs.	146268.00/-	—	23732.00/-

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER. ASSIATANT EXECUTIVE ENGINEER EXECUTIVE ENGINEER

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Pa
Dasarahalli Division, Bangalore-560057